YOU ASKED WHERE AI CAN HELP. THIS IS WHERE WE WOULD START.

Four weeks from now, you know what your nesting costs you

You named nesting first and asked where else AI could help. We agree with nesting, with two changes. We widen it to **material yield**, because waste comes from three places and a nesting tool only fixes one. And we measure before we build, by replaying your past nests from Strumis. **No steel is cut and nobody changes routine.**

What we propose

THREE PROJECTS NOW. FOUR IDEAS WAIT FOR DATA THESE THREE CREATE.

01 · FIRST

Nesting assistant, built on measurement

In the first four weeks we replay your closed projects from Strumis and compare your hand nests against the automatic nesting you already own, plus our proposal. No steel is cut. Your

02 · WEEK 2

Trailer and equipment report

We join your CarTrack and booking data to show where equipment sat idle and which hired-in trailers you could have avoided. You installed both about six months ago and have not made full use of them yet. **This needs nothing built.**

03 · WEEK 3

Drawing revision record

We build the missing record of what changed and who caused it, so you can claim back losses caused by client changes, and you can finally see your own error tonnes. It costs one dropdown on a remake order.

When you will see results

THE WEEK-2 REPORT IS YOUR FIRST RESULT, AND IT NEEDS NOTHING FROM ANYONE

Week 2
Trailer report: idle equipment and avoidable hire-ins

Week 4
Where your steel went, and how much was preventable. **Go, tune or stop.**

Week 8
A working tool in staging, and your first list of claimable revisions

Week 14
Measured result from two live projects

Week 16
Roll-out proposal and a phase 3 quote

What it costs, and what you get back

ALL FIGURES IN YOUR CURRENCY, AND ALL OF THEM REPLACEABLE WITH YOUR OWN NUMBERS IN WEEK ONE

INR 55L	INR 22L	1.46 cr	4.5 mo
FIXED PRICE 16 WEEKS	YOU CAN STOP AT WEEK 4 AND PAY NOTHING MORE	CONSERVATIVE VALUE TO YOU A YEAR	PAYBACK ON THE CONSERVATIVE CASE

Conservative value of INR 1.46 crore a year, against a fixed price of INR 55 lakh.

Paid in four steps: **20% at the start, 20% at week 4, 30% at week 8, 30% at week 16.** After week 16 it is about INR 1.5 lakh a month for support plus INR 0.4 lakh hosting. Anything we pass through from outside suppliers comes through at cost.

If the tool saves half a percentage point of your steel, that is about **400 tonnes and INR 1.2 crore a year**. With the trailer saving, the conservative case is INR 1.46 crore. Our base case is INR 2.54 crore and our target INR 3.14 crore.

THESE RUPEE FIGURES ARE PLACEHOLDERS

INR 60,000 a tonne for steel, INR 30,000 a tonne net loss on scrap, and 90 hired trailer-days a month at INR 6,000.

Your own ledger figures replace them in week one. *If your numbers differ, the value moves with them and the price does not.*

Savings appear one purchase cycle after roll-out, because steel is bought before the nest exists, so plan on a ramp.

WHAT WE NEED FROM YOU IN WEEK ONE

1. Read-only access to Strumis, the drawing system, CarTrack and the booking system. **We change nothing in your production data.**
2. A named person who approves nests, plus two nesters about four hours a week.
3. One export: tonnes by product and thickness for the last 12 months. It tells us which material your case rests on.
4. Your real steel and scrap prices.

ONE QUESTION FOR YOUR TEAM, IN WEEK TWO

Can leftover steel move from one project to another at its book cost? You told us steel costs stay with the project that bought it, and that you would check with your team.

Either answer is fine for us. *The plan works either way. Your answer only tells us whether there is a larger prize later, once we have numbers to prove it.*

You already reuse offcuts across projects today. Sharing one purchased plate is the unresolved part. Those are not the same question.

What we will not do

SO YOUR MANAGEMENT KNOWS THE BOUNDARIES

- Not build a second nesting engine. Strumis already has one.
- Not touch the yard until location records exist.
- Not change a cutting instruction without a named sign-off.
- Not recommend more software for you to buy.
- Not change how you cost material.
- Not carry on if the numbers say stop.

Where I made a call on your numbers

THREE OPEN POINTS, AND WHAT I CHOSE

Tonnage. Your notes quote 80,000 t a year and 7,000 to 8,000 t a month. I used the annual figure, 6,667 t a month, and flagged it rather than averaging.

Your team. They say automatic nesting wastes more. I test that with them in the room, rather than accepting or dismissing it.

Material split. Your wastage figures are consistent for any plate share up to a third of tonnage, so nothing needs correcting. I assume plate is 15% until your export.

Your Forward Deployed Engineer

PREPARED 9 OCTOBER 2026 · 16 WEEKS · FIXED PRICE INR 55 LAKH

FULL REASONING, ARITHMETIC AND RISKS IN THE CASE STUDY
YOU CAN FORWARD THIS NOTE AS IT STANDS